

Florida Atlantic University - Facilities Planning

UPDATE: Wednesday, May 15, 2024

PROJECT Number	Name	Campus	PM	PHASE Current	Design Complete	Architect	Contractor (CM)	Building Permit	GSF	BUDGET		CONSTRUCTION		Comments	Construction Photos
										Project	Const.	Start	SC Date		
BT-631	Jupiter STEM Research Facility	Jupiter	IM	Construction		PGAL	DPR Construction	Issued		\$33,976,000	\$26,208,500			First and second floor substantial completed 3/9/2022. Expected 3rd floor SC middle of October 2022.	
BT-652	Henderson University School	Boca	IM	Warranty		Harvard Jolly	MossConstruction	Issued		\$35,800,000	\$29,343,100			Phase I substantial completed 08/19/2022. Old building currently under demolition.	
BT-690	Wallach Institute for Holocaust & Jewish Studies	Boca	IM	Planning		SRS Architects				\$11,844,000	\$0			Project in program verification phase with selected AE, SRS Architects. CM selection underway.	
<b>Total: \$</b>										81,620,000	55,551,600				